



# ST. TAMMANY PARISH GOVERNMENT

## HURRICANE ISAAC CDBG-DR

### MONTHLY STATUS

May 2018

#### PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	Construction Phase II is complete and Phase III is scheduled to be completed in June. NTCC has opened its first building and has begun holding classes. Data collection and reporting on the student body population for National Objective compliance will continue to be on hold until the campus is fully operational. Plans are being developed for Phase IV of STAC, which will include signage, landscaping, and other final site work.
CAD	Due to funding constraints, the CAD project will not move forward at this time. While the planning efforts completed using CDBG-DR funding did determine the project to be feasible, it will be on hold until additional funding is identified.
Family Promise	Direct technical assistance has been provided to Family Promise staff related to record keeping, financial management, applicant documentation, and other regulatory compliance items. Parish staff is resolving outstanding items in preparation for project close out.

#### ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Wrapping up Phase III work.
Family Promise	Finalizing financial reconciliation and subrecipient agreement corrections.

#### PERFORMANCE METRICS

##### FAMILY PROMISE

METRIC	TARGET	ACTUAL	% COMPLETE
Families Served	20	21	100%

#### BUDGETS OVERVIEW (PER DRAWDOWN SUMMARY RECEIVED FEBRUARY 28, 2018)

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$7,851,480	\$4,275,157	54.45%	\$3,576,323
CAD	\$2,417,690	\$222,226	9.19%	\$2,195,464
Family Promise	\$100,000	\$100,000	100.00%	\$0
Admin/Planning	\$545,746	\$380,597	69.74%	\$165,148
TOTALS	\$10,914,916	\$4,977,981	45.61%	\$5,936,935

