



ST. TAMMANY PARISH GOVERNMENT

HURRICANE ISAAC CDBG-DR

MONTHLY STATUS

October 1, 2014

PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	Issues related to environmental review, land acquisition, and permitting have caused delays in the planned construction timeline. Bid opening currently scheduled for Oct. 14 but may need to be pushed back. Consultant being procured to complete Phase I EA in order to complete ERR.
CAD	Items discovered during the cultural resources survey have caused delays in the planned construction timeline. Final site design is on hold pending feedback from SHPO and Choctaw Nation of Mississippi.
Family Promise	Pending decision from Family Promise and Northshore Community Foundation regarding the planned use of the CDBG-DR funding.

ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Completed draft of National Objective Compliance plan. ERR submitted to FEMA for review. Parish received 404 permit.
CAD	Cultural Resource Survey completed and submitted for review.
Family Promise	Held meeting with Family Promise to discuss plans for the use of the CDBG-DR funding.

PROJECT BUDGETS OVERVIEW

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$5,317,875	\$0	0.00%	\$5,317,875
CAD	\$5,167,125	\$0	0.00%	\$5,167,125
Family Promise	\$100,000	\$0	0.00%	\$100,000
Administrative	\$329,916	\$5,280	1.60%	\$324,636
TOTALS	\$10,914,916	\$5,280	0.05%	\$10,909,636