



# Construction Contract Change Order Form

## Project Information

<i>Project Manager</i> Truman Sharp	<i>Department</i> Public Works/Engineering	<i>Date</i> 11-27-17
<i>Project Name</i> STAC/Centerpoint Blvd Phase 2	<i>PMO Project Number</i> 2011EN0008	
<i>Purchase Order Number</i> S110581	<i>Work Order Number</i> N/A	
<i>Contracting Company/Vendor</i> Magee Excavation & Development, LLC	<i>Funding Account Number(s)</i> 403-15-56800/403-15-57030	
<i>Location/Council District(s)</i> Dist 11	<i>Change Order Number</i> 3 (Three)	

DEC 19 2017

## Tabulation Information

Original PO / Contract Amount	\$ 1,596,218.50
Previous Change Order Total	-\$ 13,247.37
Sub-Total	\$ 1,582,971.13
This Change Order Amount*	\$ 840.00
Revised PO / Contract Total	\$ 1,583,811.13

\*See page 3 for additional information and approvals for amounts exceeding 10% or \$150,000

## Request

*It is hereby mutually agreed that when this change order has been signed by the contracting parties, the following described changes in the work required by the contract shall be executed by the contractor without changing the terms of the contact except as herein stipulated and agreed.*

*Project Manager/Engineer's description and explanation of proposed revision:*

The purposes of this Change Order are to correct errors in Change Order No. 2 and add 23 (twenty-three) days to the Contract Time. The Original and Revised quantities on CO 2 for Hydro-seeding were transposed, and the correct Original quantity was the Final quantity for item. To correct the errors, a Correction in the amount \$420.00 is shown herein on Page 2 of 3.

Per the hand-corrected Weather and Workday Reports for Estimates 5, 6, and 7, there were 23 (twenty-three) unreconciled, lost weather days.



Date	PMO Project Number	This Change Order Amount	Revised Total
11-27-17	2011EN0008	\$ 840.00	\$ 1,583,811.13

**Change Order Accepted and Approved By**

Contractor or Representative's Name (please print)

Dona Nugent

12/19/17

Contractor or Representative's Signature

Date

Dona Nugent

**STP Approvals for Change Orders**

Project Manager

Date

[Signature]

12/19/17

STP Department Director

Date

[Signature]

12/19/17

Grants Department (if applicable, 4XX accounts)

Date

[Signature]

1/9/18

Capital Accountant (if applicable, capital accounts)

Date

N/A

**Additional Information and STP Approvals for Change Orders Exceeding 10% or \$150,000**

Project Manager: brief description of original contract scope:

[Empty box for project manager description]

Legal Department

Date

N/A

Administration

Date

N/A



ST. TAMMANY PARISH  
DEPARTMENT OF ENGINEERING

WEATHER AND WORKDAY REPORT

Estimate No. 4 (Four)

Date March 8, 20 17

Estimate Period from February 1, 20 17 to February 28, 20 17

CIP Project No. 300-00-16-49-2 Project: STAC / Centerpoint Blvd Phase 2

Contractor: Magee Excavation & Development, LLC Address: 21664 Hwy 40, Bush, LA 70431

Month	Day of Month	Sundays & Holidays	Weather Conditions	Contract Days	Lost Days	Cause of Losing Day
Feb	1		P. Cloudy	1		
	2		P. Cloudy	1		
	3		P. Cloudy	1		
	4		P. Cloudy	1		
	5	Sunday		1		No Activities Scheduled
	6		P. Cloudy	1		
	7		Cloudy w/AM Rain	1	1	Too Wet
	8		P. Cloudy	1		
	9		P. Cloudy	1		
	10		P. Cloudy	1		
	11		Cloudy	1		
	12	Sunday		1		No Activities Scheduled
	13		P. Cloudy	1		
	14		P. Cloudy	1		
	15		P. Cloudy	1		
	16		P. Cloudy	1		
	17		Cloudy w/PM Rain	1	1	Too Wet
	18		Clear	1		
	19	Sunday		1		No Activities Scheduled
	20		P. Cloudy w/Late PM Rain	1		
	21		P. Cloudy w/AM Rain	1	1	Too Wet
	22		P. Cloudy	1		
	23		P. Cloudy	1		
	24		P. Cloudy	1		
	25			1		No Activities Scheduled
	26	Sunday		1		"
	27		Cloudy w/AM Rain	1	1	Too Wet
	28	Holiday		1		No Activities Scheduled
TOTALS FOR THIS PERIOD				28	4	
TOTAL CONTRACT DAYS, PREVIOUS REPORT				100	10	CONTRACT TIME = 71.11%
GRAND TOTAL CONTRACT DAYS TO DATE				128	14	PROJ. COMPLETE = 48.55%

I have reviewed the above and concur with the recommendations.

I hereby certify that the above information is correct to the best of my knowledge and belief.

  
Contractor's Representative

  
Project Engineer's Representative

ST. TAMMANY PARISH  
DEPARTMENT OF ENGINEERING

WEATHER AND WORKDAY REPORT

Estimate No. 5 (Five)  
 Estimate Period from March 1, 2017 to March 31, 2017  
 CIP Project No. 300-00-16-49-2 Project: STAC / Centerpoint Blvd Phase 2  
 Contractor: Magee Excavation & Development, LLC Address: 21664 Hwy 40, Bush, LA 70431

Date April 5, 2017

Month	Day of Month	Sundays & Holidays	Weather Conditions	Contract Days	Lost Days	Cause of Losing Day
Mar	1		P. Cloudy	1		
	2		P. Cloudy	1		
	3		Clear	1		
	4			1		
	5	Sunday		1		No Activities Scheduled
	6		P. Cloudy	1		
	7		Cloudy w/Rain	1	1	Too Wet
	8		P. Cloudy	1		
	9		P. Cloudy	1		
	10		P. Cloudy	1		
	11			1		
	12	Sunday		1		No Activities Scheduled
	13		Cloudy w/Lt. Rain	1		
	14		Clear	1		
	15		P. Cloudy	1		
	16		P. Cloudy	1		
	17		P. Cloudy	1		
	18		P. Cloudy	1		
	19	Sunday		1		No Activities Scheduled
	20		P. Cloudy	1		
	21		P. Cloudy	1		
	22		Clear	1		
	23		Clear	1		
	24		P. Cloudy	1		
	25			1		
	26	Sunday		1		No Activities Scheduled
	27		P. Cloudy	1		
	28		P. Cloudy	1		
	29		P. Cloudy	1		
	30		Cloudy w/Rain	1	1	Too Wet
	31		Clear	1	1	
TOTALS FOR THIS PERIOD				31	3	
TOTAL CONTRACT DAYS, PREVIOUS REPORT				120	4	CONTRACT TIME = 79.89%
GRAND TOTAL CONTRACT DAYS TO DATE				159	17	PROJ. COMPLETE = 70.95%

I have reviewed the above and concur with the recommendations.

  
 Contractor's Representative

I hereby certify that the above information is correct to the best of my knowledge and belief.

  
 Project Engineer's Representative

ST. TAMMANY PARISH  
DEPARTMENT OF ENGINEERING

WEATHER AND WORKDAY REPORT

Estimate No. 6 (Six)

Date May 4, 2017

Estimate Period from April 1, 2017 to April 30, 2017

CIP Project No. 300-00-16-49-2 Project: STAC / Centerpoint Blvd Phase 2


Contractor: Magee Excavation & Development, LLC Address: 21664 Hwy 40, Bush, LA 70431

Month	Day of Month	Sundays & Holidays	Weather Conditions	Contract Days	Lost Days	Cause of Losing Day
Apr	1		Clear	1		
	2	Sunday		1		No Activities Scheduled
	3		Cloudy w/Rain	1	1	Too Wet
	4		Cloudy	1	1	"
	5		P. Cloudy	1		
	6		P. Cloudy	1		
	7		Clear	1		
	8		Clear	1		
	9	Sunday		1		No Activities Scheduled
	10		P. Cloudy	1		
	11		P. Cloudy	1		
	12		Clear	1		
	13		P. Cloudy	1		
	14		P. Cloudy	1		
	15		Cloudy	1		
	16	Sunday		1		No Activities Scheduled
	17		Cloudy w/l.t. Rain	1		
	18		P. Cloudy	1		
	19		P. Cloudy	1		
	20		P. Cloudy	1		
	21		P. Cloudy	1		
	22		Cloudy	1		
	23	Sunday		1		No Activities Scheduled
	24		Clear	1		
	25		Clear	1		
	26		Cloudy	1		
	27		P. Cloudy	1		
	28		Cloudy	1		
	29		Cloudy	1		
	30	Sunday		1		No Activities Scheduled
TOTALS FOR THIS PERIOD				30	2	
TOTAL CONTRACT DAYS, PREVIOUS REPORT				<del>131</del>	<del>17</del>	CONTRACT TIME = 95.77%
GRAND TOTAL CONTRACT DAYS TO DATE				<del>181</del>	<del>19</del>	PROJ. COMPLETE = 85.00%

I have reviewed the above and concur with the recommendations.

  
Contractor's Representative

I hereby certify that the above information is correct to the best of my knowledge and belief.

  
Project Engineer's Representative

ST. TAMMANY PARISH  
DEPARTMENT OF ENGINEERING

WEATHER AND WORKDAY REPORT

Estimate No. 7 (Seven) Date June 9, 2017  
 Estimate Period from May 1, 2017 to May 31, 2017  
 CIP Project No. 300-00-16-49-2 Project: STAC / Centempoint Blvd Phase 2  
 Contractor: Magee Excavation & Development, LLC Address: 21664 Hwy 40, Bush, LA 70431

Month	Day of Month	Sundays & Holidays	Weather Conditions	Contract Days	Lost Days	Cause of Losing Day
May	1		Clear	1		
	2		Clear	1		
	3		Cloudy w/Rain	1	1	Too Wet
	4		Cloudy w/Rain	1	1	"
	5		P. Cloudy	1	1	"
	6			1		No Activities Scheduled
	7	Sunday		1		"
	8		P. Cloudy	1		
	9		P. Cloudy	1		
	10		Clear	1		
	11		Cloudy	1		
	12		Cloudy w/Rain	1	1	Too Wet
	13		Cloudy	1		
	14	Sunday		1		No Activities Scheduled
	15		Clear	1		
	16		P. Cloudy	1		
	17		P. Cloudy	1		
	18		P. Cloudy	1		
	19		Cloudy	1		Project Substantially Complete
	20					
	21	Sunday				
	22					
	23					
	24					
	25					
	26					
	27					
	28	Sunday				
	29	Holiday				
	30					
	31					
TOTALS FOR THIS PERIOD				19	4	
TOTAL CONTRACT DAYS, PREVIOUS REPORT				181	19	CONTRACT TIME = 105.82%
GRAND TOTAL CONTRACT DAYS TO DATE				200	23	PROJ. COMPLETE = 87.72%

I have reviewed the above and concur with the recommendations.

  
 Contractor's Representative

I hereby certify that the above information is correct to the best of my knowledge and belief.

  
 Project Engineer's Representative